

RoSPA Report June 2020

Remedial Action (updated August 2020)

- 1) Cricket Square (medium risk - 8)
Cricket square too close to play area
No further remedial action (play area closed when cricket being played)
- 2) Gate to field (low risk - 5)
Risk of entrapment on side of gate
Adjust gate & post / fit new rubber buffer to ensure a spacing of at least 12mm throughout
Action – Completed, Horsham Fencing carried out remedial works – 30th June 2020
- 3) Gate to road (medium risk – 8)
Loose in ground
Install new post
Action – Completed, Horsham Fencing carried out remedial works – 30th June 2020
- 4) General Surface (low risk – 7)
Uneven surface / trip hazard
Build up surface
Action – Monitor, mole hills removed 12th July 2020.
- 5) Log Train (low risk - 6)
Natural splits / shakes in timber
Action – Splits filled with wood filler 5th August 2020.
- 6) Slide Wet Pour Surface (low risk – 6)
Surface has grass/moss/weeds
Action – Completed, surface cleaned 12th July 2020.
- 7) Swing Seats (low risk -7)
Bird Fouling on swing seats
Action – Completed, seats cleaned 9th July 2020.
- 8) Swing Frame (low risk – 7)
Frame rusting in places (top joints)
Action – Monitor, cosmetic, no physical defect
- 9) Swing Wet Pour Surface (medium risk – 8)
Free height of fall exceeds the maximum permitted of 3 metres
Consider extending the surfacing
Action – Monitor, re-assess when new facilities are planned.
- 8) Swing Wet Pour Edging (medium risk – 8)
The safer surface has hard edging / foundation within the impact area
Consider extending surfacing (and/ or removing existing edging)
Action – Monitor, re-assess when new facilities are planned.